



**20% COMPONENT OF THE IRA UTILIZATION
AS OF THIRD QUARTER CY 2019**

Province, City or Municipality: CAVITE, TAGAYTAY CITY

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. Of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Social Development Development and Construction of Resettlement Sites	Kaybagal South Tagaytay City	39,096,520.80	Dec 21, 2018	Apr 17, 2019	100%	19,800,000.00		No Disbursement
N. B. Avila-pymt development of Skateboard Track		20,000,000.00						Check # 932571 Aug 1, 2019
Economic Development Construction of Slaughterhouse (Completion)		20,000,000.00						No Disbursement
TOTAL		79,096,520.80						

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document


ROSEMARIE V. LERIO
City Accountant


HON. AGNES D. TOLENTINO, DMD
City Mayor